

**JIGAWA STATE DUE PROCESS AND PROJECTS MONITORING BUREAU -LOCAL GOVT. UNIT
END OF YEAR PROJECTS REPORT, JANUARY-DECEMBER, 2015**

AUYO LOCAL GOVT.

POST CONTRACT PROJECT EVALUATION									
S/N	HEAD	PROJECT	EXECUTOR	LOCATION	CONTRACT SUM (N)	REVISED CONTRACT SUM (N)	COMMENCEMENT DATE	STATUS IN %	REMARKS
1	7002/2	CONSTR, OF DISTRICT HEAD HOUSE	KADARA G CONCEPT	AYAMA	18,856,805.14	18,856,805.14	14/6/2013	65	ON-GOING
2	4007/2	CONSTR. OF MOTOR PARK	A.U.O & SON'S	AUYO	10,315,509.01	10,315,509.01	13/6/2013	75	ON-GOING
3	4006/2	ELECTRIFICATION PROJECT	LIMIS BROTHERS	S/GABAS/YA MMA	45,970,919.00	45,970,919.00	7/11/2013	60	ON-GOING
4	6001/3	RENOVATION OF LG SECRETARIAT	LIMIS BROTHERS	AUYO LG	12,958,302.79	12,958,302.79	18/06/2015	85%	ON-GOING
		TOTAL			88,101,535.94	88,101,535.94			