

**JIGAWA STATE DUE PROCESS AND PROJECTS MONITORING BUREAU,  
PROJECTS REPORT, JAN TO DECEMBER, 2016**

Auyo

POST CONTRACT PROJECT EVALUATION										
S/N.	PROJECT	EXECUTOR	LOCATION	CONTRACT AMOUNT	REVISED CONTRACT SUM (N)	VALUE OF CERTIFIED WORK	COMMENCEMENT DATE	COMPL. PERIOD	STATUS IN %	REMARKS
1	Constr. of Solar Powered Water Supply Schemes as Constituency Project at Adaha in Auyo Constituency	A.A. ALJAZEERA AGRO LTD	Auyo	6,298,950.00	6,298,950.00		11/29/2016	8 weeks		
2	Constr. of Hand pumps Water Supply Schemes as Constituency Projects at Ganuwar Kuka, Kudigin, Tsardawa, Tudun Gabi and Doguwar Tsamiya in Auyo Constituency	A.A. ALJAZEERA AGRO LTD	Auyo	2,731,911.00	2,731,911.00	2,323,492.16	11/29/2016	8 weeks	100%	Compl
3	Constr. of Daily prayer mosque at Kaigari, Safa Babba and Jamaru Kuka in Auyo Constituency	A.A. ALJAZEERA AGRO LTD	Auyo	4,648,363.00	4,648,363.00		12/15/2016	6 weeks		
4	Constr. of Islamiyya classroom Blocks at Tigima and Safa-Karama in Auyo Constituency	A.A. ALJAZEERA AGRO	Auyo	5,797,788.48	5,797,788.48		29/12/2016	6 weeks		
5	Constr. of Daily Prayer Mosques at Mawa/Kafur, Unguwar Gabas/Ayan, Ayama, Afiyau/Tsidir and Renov. Of Dabulari mosque in Auyo Constituency.	Al-jazeera Agro-processing Ltd.	Auyo	7,200,000.00	7,200,000.00		29/12/2016	6 weeks		
	<b>TOTAL</b>			<b>26,677,012.48</b>	<b>26,677,012.48</b>					

**JIGAWA STATE DUE PROCESS AND PROJECTS MONITORING BUREAU,  
PROJECTS REPORT, JAN TO DECEMBER, 2016**

Auyo
